BBMP

BRUHAT BANGALORE MAHANAGAR PALIKE

FINAL MEASUREMENT SHEETS

FIRST & PART BILL

IMPROVEMENTS TO ROADS, DRAINS AND OTHER DEVELOPMENTAL WORKS

PACKAGE - 08

Name of Work: Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward no- 03 of Yelahanka New town Sub division. (PACKAGE NO-08).

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Alshwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Final Measurement Sheet

First & Part Bill

Item No. 1 — 19/2/22, 21/2/22, 22/2/22

Item Name: Removing B.S. slab of Drain and stacking.

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Part								
	Ward No -03								
	CC Drain								
	Bettahalli Layout								
	9th Main Road LHS		1	15.50			1.35	20.93	
			1	30.00			1.35	40.50	
			1	12.30			1.35	16.61	
	9th Sub Cross LHS		1	30.00			1.35	40.50	
	8th Cross		2	30.00			1.35	81.00	
			2	18.20			1.35	49.14	
			1	30.00			1.35	40.50	
			1	11.60			1.35	15.66	
	8th Sub Cross LHS		1	30.00			1.35	40.50	
	7th Sub Cross		2	30.00			1.35	81.00	
			2	24.80			1.35	66.96	
			2	30.00			1.35	81.00	
			2	30.00			1.35	81.00	
			2	2.70			1.35	7.29	
	6th C Cross		1	30.00			1.35	40.50	
			1	10.60			1.35	14.31	
			2	22.00			1.35	59.40	
	6th E Sub Cross(3)		2	21.80			1.35	58.86	
			1	30.00			1.35	40.50	
			1	30.00			1.35	40.50	
			1	9.60			1.35	12.96	
			1	30.00			1.35	40.50	
			1	24.10			1.35	32.54	
	6th E Cross		2	30.00			1.35	81.00	
			2	19.20			1.35	51.84	
			1	14.80			1.35	19.98	
	6th E Sub Cross(1)		2	30.00			1.35	81.00	
			2	7.00			1.35	18.90	
	6th E Sub Cross(2)		1	30.00			1.35	40.50	
			1	17.60			1.35	23.76	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ಬೆಂಗಳೂರು-106

Sl No.	CHAINAGE		No	Length (m)	Width (m)		Avg. Width (m)	Depth (m)	Qty	Remarks
	Land Mark				Start	End				
	Aishwarya Bakery Road 5th Cross		1	30.00			1.35		40.50	
	20th Cross (Mariamma Temple at dead end)		1	12.20			1.35		16.47	
			1	30.00			1.35		40.50	
			1	30.00			1.35		40.50	
			1	30.00			1.35		40.50	
			1	30.00			1.35		40.50	
			1	9.00			1.35		12.15	
Kaveri Layout										
	2nd Main		2	30.00			1.35		81.00	
			2	30.00			1.35		81.00	
			2	1.80			1.35		4.86	
			1	30.00			1.35		40.50	
			1	29.80			1.35		40.23	
Nanjundeshwara Layout Opposite MR Enterpises-Balaji Layout										
	1st Main		2	30.00			1.35		81.00	
			2	30.00			1.35		81.00	
			2	18.30			1.35		49.41	
			1	30.00			1.35		40.50	
			1	1.70			1.35		2.30	
	1st Cross		2	21.30			1.35		57.51	
			2	30.00			1.35		81.00	
			2	6.20			1.35		16.74	
	2nd Main		1	30.00			1.35		40.50	
			1	5.80			1.35		7.83	
			1	30.00			1.35		40.50	
			1	21.10			1.35		28.49	
			1	30.00			1.35		40.50	
			1	30.00			1.35		40.50	
			1	30.00			1.35		40.50	
			1	11.60			1.35		15.66	
	2nd Sub Cross		2	28.40			1.35		76.68	
	3rd Main		2	30.00			1.35		81.00	
			2	30.00			1.35		81.00	
			2	30.00			1.35		81.00	
			2	5.30			1.35		14.31	
Aditya Nagar										
	9th Main 5th B Cross		2	30.00			1.35		81.00	
			2	9.30			1.35		25.11	
	9th Main 6th B Cross		2	30.00			1.35		81.00	
			2	8.40			1.35		22.68	
	9th Main 7th B Cross		2	30.00			1.35		81.00	
			2	12.40			1.35		33.48	
	9th Main 8th B Cross		2	30.00			1.35		81.00	
			2	14.00			1.35		37.80	
	9th Main 9th A Cross		2	30.00			1.35		81.00	
			2	30.00			1.35		81.00	
			2	22.10			1.35		59.67	
	9th Main 9th B Cross		2	30.00			1.35		81.00	
			2	5.00			1.35		13.50	

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	9th Main Road	2	29.60			1.35		79.92	
		2	30.00			1.35		81.00	
	9th Main 10th Cross	2	0.80			1.35		2.16	
		2	22.10			1.35		59.67	
		1	30.00			1.35		40.50	
		1	30.00			1.35		40.50	
		1	30.00			1.35		40.50	
		1	24.80			1.35		33.48	
		1	30.00			1.35		40.50	
		1	3.90			1.35		5.27	
Masjid Sorrounding Areas									
	Masjid Right Side Road	1	30.00			1.35		40.50	
		1	30.00			1.35		40.50	
		1	6.40			1.35		8.64	
	Road Adjacent to RHS Road of Masjid	1	30.00			1.35		40.50	
		1	14.60			1.35		19.71	
	Masjid Left Side Road	2	30.00			1.35		81.00	
		2	30.00			1.35		81.00	
		2	2.50			1.35		6.75	
		2	30.00			1.35		81.00	
		2	30.00			1.35		81.00	
		2	30.00			1.35		81.00	
		2	29.30			1.35		79.11	
	Mariamma Temple Beside Road	2	30.00			1.35		81.00	
		2	30.00			1.35		81.00	
		2	2.00			1.35		5.40	
	2nd Main Road	1	30.00			1.35		40.50	
		1	2.00			1.35		2.70	
		1	8.40			1.35		11.34	
		2	30.00			1.35		81.00	
		2	12.40			1.35		33.48	
	Mubarak Store Beside Road	1	30.00			1.35		40.50	
		1	20.50			1.35		27.68	
	Mubarak Store Opposite Side	1	20.00			1.35		27.00	
		1	30.00			1.35		40.50	
		2	30.00			1.35		81.00	
		2	20.60			1.35		55.62	
	Drain Parallel to Cross	1	15.10			1.35		20.39	
							Total quantity	5248.80	
							Qty as per Agreement	5248.80	
							Qty Paid previously	0.00	
							Qty to be paid in this bill	5248.80	Sqm

SRI SAI CONSTRUCTIONS SSC Bangalore

Contractor representative

Assistant Engineer

Consultant representative

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Final Measurement Sheet

First and Part Bill

Item No.	6										
Item Name	Supplying and fixing precast reinforced concrete slab 10 cm thick of mix M20 using 20mm and downsize graded granite metal using reinforcement 10mm dia steel at 150mm C/c both ways cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface etc., complete with all leads and lift conveyance charges, labour charges inclusive of cost of cost of all materials(data Rate enclosed)										
Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width (m)	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							3690.00			
							BOQ Qty	5216.40			
							Qty Paid previously	0.00			
							Qty to be paid in this bill	3690.00	Sqm	1941.22	7163102

SRI SAI CONSTRUCTIONS SSC Bangalore
Contractor representative

M/s. NANDI CONSULTANTS
Consultant representative

Assistant Engineer

Assistant Executive Engineer
ಬಿ.ಬ.ಎ.ಪ. ಬೆಂಗಳೂರು-106

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Final Measurement Sheet

First & Part Bill

Item No. 6 — 26/4/22, 27/4/22, 30/4/22

Item Name: Supplying and fixing precast reinforced concrete slab 10 cm thick of mix M20 using 20mm and downsize graded granite metal using reinforcement 10mm dia steel at 150mm C/c both ways cost, transportation, hire charges of machinery, machine cutting the vertical face to get plain even surface etc., complete with all leads and lift conveyance charges, labour charges inclusive of cost of cost of all materials(data Rate enclosed)

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Part								
	Ward No -03								
	For Drain								
	Bettahalli Layout								
	9th Main Road LHS	1	15.50			0.90		13.95	
		1	30.00			0.90		27.00	
		1	12.30			0.90		11.07	
	9th Sub Cross LHS	1	30.00			0.90		27.00	
	8th Cross	2	30.00			0.90		54.00	
		2	18.20			0.90		32.76	
		1	30.00			0.90		27.00	
		1	11.60			0.90		10.44	
	8th Sub Cross LHS	1	30.00			0.90		27.00	
	7th Sub Cross	2	30.00			0.90		54.00	
		2	24.80			0.90		44.64	
		2	30.00			0.90		54.00	
		2	30.00			0.90		54.00	
		2	2.70			0.90		4.86	
	6th C Cross	1	30.00			0.90		27.00	
		1	10.60			0.90		9.54	
		2	22.00			0.90		39.60	
	6th E Sub Cross(3)	2	21.80			0.90		39.24	
		1	30.00			0.90		27.00	
		1	30.00			0.90		27.00	
		1	9.60			0.90		8.64	
		1	30.00			0.90		27.00	
		1	24.10			0.90		21.69	
	6th E Cross	2	30.00			0.90		54.00	
		2	19.20			0.90		34.56	
		1	14.80			0.90		13.32	
	6th E Sub Cross(1)	2	30.00			0.90		54.00	
		2	7.00			0.90		12.60	
	6th E Sub Cross(2)	1	30.00			0.90		27.00	
		1	17.60			0.90		15.84	

AE

Sl No.	CHAINAGE	No	Length (m)	Width (m)		Avg. Width (m)	Depth (m)	Qty	Remarks
	Land Mark			Start	End				
	Aishwarya Bakery Road 5th Cross	1	30.00			0.90		27.00	
	20th Cross (Mariamma Temple at dead end)	1	12.20			0.90		10.98	
		1	30.00			0.90		27.00	
		1	30.00			0.90		27.00	
		1	30.00			0.90		27.00	
		1	30.00			0.90		27.00	
		1	30.00			0.90		27.00	
		1	9.00			0.90		8.10	
Kaveri Layout									
	2nd Main	2	30.00			0.90		54.00	
		2	30.00			0.90		54.00	
		2	1.80			0.90		3.24	
		1	30.00			0.90		27.00	
		1	29.80			0.90		26.82	
Nanjundeshwara Layout Opposite MR Enterpises-Balaji Layout									
	1st Main	2	30.00			0.90		54.00	
		2	30.00			0.90		54.00	
		2	18.30			0.90		32.94	
		1	30.00			0.90		27.00	
		1	1.70			0.90		1.53	
	1st Cross	2	21.30			0.90		38.34	
		2	30.00			0.90		54.00	
		2	6.20			0.90		11.16	
	2nd Main	1	30.00			0.90		27.00	
		1	5.80			0.90		5.22	
		1	30.00			0.90		27.00	
		1	21.10			0.90		18.99	
		1	30.00			0.90		27.00	
		1	30.00			0.90		27.00	
		1	30.00			0.90		27.00	
		1	11.60			0.90		10.44	
	2nd Sub Cross	1	28.40			0.90		51.12	
	3rd Main	2	30.00			0.90		54.00	
		2	30.00			0.90		54.00	
		2	30.00			0.90		54.00	
		2	5.30			0.90		9.54	
Aditya Nagar									
	9th Main 5th B Cross	2	30.00			0.90		54.00	
		2	9.30			0.90		16.74	
	9th Main 6th B Cross	2	30.00			0.90		54.00	
		2	8.40			0.90		15.12	
	9th Main 7th B Cross	2	30.00			0.90		54.00	
		2	12.40			0.90		22.32	
	9th Main 8th B Cross	2	30.00			0.90		54.00	
		2	14.00			0.90		25.20	
	9th Main 9th A Cross	2	30.00			0.90		54.00	
		2	30.00			0.90		54.00	
		2	22.10			0.90		39.78	
	9th Main 9th B Cross	2	30.00			0.90		54.00	
		2	5.00			0.90		9.00	

AE

Sl No.	CHAINAGE		No	Length (m)	Width (m)		Avg. Width (m)	Depth (m)	Qty	Remarks
	Land Mark				Start	End				
	9th Main Road		2	29.60			0.90		53.28	
			2	30.00			0.90		54.00	
	9th Main 10th Cross		2	0.80			0.90		1.44	
			2	22.10			0.90		39.78	
			1	30.00			0.90		27.00	
			1	30.00			0.90		27.00	
			1	30.00			0.90		27.00	
			1	24.80			0.90		22.32	
			1	30.00			0.90		27.00	
			1	3.90			0.90		3.51	
	AMS Extension									
	8th A Main Road		1	30.00			0.90		27.00	
			1	17.10			0.90		15.39	
	Masjid Sorrounding Areas									
	Masjid Right Side Road		1	30.00			0.90		27.00	
			1	30.00			0.90		27.00	
			1	6.40			0.90		5.76	
	Road Adjacent to RHS Road of Masjid		1	30.00			0.90		27.00	
			1	14.60			0.90		13.14	
	Masjid Left Side Road		2	30.00			0.90		54.00	
			2	30.00			0.90		54.00	
			2	2.50			0.90		4.50	
			2	30.00			0.90		54.00	
			2	30.00			0.90		54.00	
			2	30.00			0.90		54.00	
			2	29.30			0.90		52.74	
	Mariamma Temple Beside Road		2	30.00			0.90		54.00	
			2	30.00			0.90		54.00	
			1	2.00			0.90		3.60	
	2nd Main Road		1	30.00			0.90		27.00	
			1	2.00			0.90		1.80	
			2	8.40			0.90		7.56	
			2	30.00			0.90		54.00	
			2	12.40			0.90		22.32	
	Mubarak Store Beside Road		1	30.00			0.90		27.00	
			1	20.50			0.90		18.45	
	Mubarak Store Opposite Side		1	20.00			0.90		18.00	
			1	30.00			0.90		27.00	
			2	30.00			0.90		54.00	
			2	20.60			0.90		37.08	
	Drain Parallel to Cross Road at Ch: 33.5 Culvert of 2nd Main Road		1	30.00			0.90		27.00	
			1	30.00			0.90		27.00	
			1	30.00			0.90		27.00	
			1	30.00			0.90		27.00	
			1	30.00			0.90		27.00	
			1	30.00			0.90		27.00	

Sl No.	CHAINAGE	No	Length (m)	Width (m)		Avg. Width (m)	Depth (m)	Qty	Remarks
	Land Mark			Start	End				
							Total quantity	3690.00	
							Qty as per Agreement	5216.40	
							Qty Paid previously	0.00	
							Qty to be paid in this bill	3690.00	Sqm

M/s. SRI SAI CONSTRUCTIONS SSC Bangalore

Contractor representative

Assistant Engineer

M/s. NANDI GROUND CONSULTANTS

Consultant representative

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Final Measurement Sheet

First and Part Bill

Item No.	7										
Item Name	Providing and laying Pre Cast Drain Cover slabs of 250mm thick of mix M20 using graded granite jelly 20mm down size with steel reinforcement, including from work, lift charges, curing and concrete finished surfaces on both side etc. complete and as per drawing and direction of Engineer-in-charge of work (data Rate enclosed)										
Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width (m)	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.										
								171.60			
							BOQ Qty	171.60			
							Qty Paid previously	0.00			
							Qty to be paid in this bill	171.60	Sqm	4530.86	777496

SRI SAI CONSTRUCTIONS SSC Bangalore
Contractor representative

M/s. NANDI CONSULTANTS
Consultant representative

Assistant Engineer

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Final Measurement Sheet

First & Part Bill

Item No. 7 — 2/4/22, 4/4/22, 5/4/22

Item Name: Providing and laying Pre Cast Drain Cover slabs of 250mm thick of mix M20 using graded granite jelly 20mm down size with steel reinforcement, including from work, lift charges, curing and concrete finished surfaces on both side etc. complete and as per drawing and direction of Engineer-in-charge of work (data Rate enclosed)

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Part								
	Ward No -03								
For Culverts									
Bettahalli Layout									
	8th Cross @ Ch: 48.2	1	5.80			1.20		6.96	
	7th Cross	1	7.30			1.20		8.76	
	7th Sub Cross@ 37.7	1	7.70			1.20		9.24	
	7th Sub Cross@ 62.5	1	6.50			1.20		7.80	
	6th C Cross @ 40.6	2	7.50			1.20		18.00	
	6th C Cross @ 70.1	1	4.00			1.20		4.80	
	6thESubCross(3)@21.8	1	5.50			1.20		6.60	
	6thESubCross(3)@96.9	1	5.60			1.20		6.72	
	6thESubCross(1)@37.0	1	4.50			1.20		5.40	
	Masjid Road@30.9	1	4.70			1.20		5.64	
Kaveri Layout									
	2nd Main @ Ch: 61.8	1	8.30			1.20		9.96	
Aditya Nagar									
	9th Main 5th B Cross	1	7.60			1.20		9.12	
	9th Main 6th B Cross	1	6.90			1.20		8.28	
	9th Main 7th B Cross	1	7.00			1.20		8.40	
	9th Main 8th B Cross	1	7.60			1.20		9.12	
	9th Main 9th A Cross	1	7.20			1.20		8.64	
	9th Main 9th B Cross	1	7.50			1.20		9.00	
	9th Main 10th Cross	1	8.40			1.20		10.08	
	9th Main 10th Cross Ce	1	6.20			1.20		7.44	
Balaji Layout									
	3rd Cross Main	1	7.60			1.20		9.12	
Masjid Sorrounding Areas									
	Masjid Left Side Road	1	4.80			1.20		5.76	
	2nd Main Road Cross Culvert @ Ch: 32.00	1	5.90			1.20		7.08	
	2nd Main Road @ Ch: 33.5	1	8.40			1.20		10.08	
	Ch:0.00 of Mubarak Store LHS	1	4.00			1.20		4.80	
	Ch:24.0of Mubarak Store RHS	1	5.50			1.20		6.60	

AE

Sl No.	CHAINAGE		No	Length (m)	Width (m)		Avg. Width (m)	Depth (m)	Qty	Remarks
	Land Mark				Start	End				
								Total quantity	203.40	
								Qty as per Agreement	171.60	
								Qty Paid previously	0.00	
								Qty to be paid in this bill	171.60	Sqm

SRI SAI CONSTRUCTIONS SSC Bangalore

Contractor representative

Assistant Engineer

M/s. NANDI YOGA CONSULTANTS

Consultant representative

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಇಂಜಿನಿಯರ್
Assistant Executive Engineer
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Alshwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Final Measurement Sheet

First and Part Bill

Item No.	9										
Item Name	Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete.										
Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width (m)	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							7787			
							BOQ Qty	7787			
							Qty Paid previously	0			
							Qty to be paid in this bill	7787	nos	436.80	3401217

SRI SAI CONSTRUCTION SSC Bangalore
Contractor representative

M/s. NANDI CONSULTANTS
Consultant representative

Assistant Engineer

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Final Measurement Sheet

First & Part Bill

Item No. 9

9/5/22, 10/5/22, 12/5/22

Item Name: Providing and fixing pre cast solid cement concrete kerb stones made out of C.C. 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting, including form work, curing, including cost of all materials, labour, hire charges of machinery, loading, unloading, lead and lift, transportation etc., complete.

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Final								
	Ward No -04								
	Bettahalli Layout								
	9th main LHS L=57.80/0.45=129 Nos		129					129	
	9th Sub Cross LHS L=30/0.45=67 Nos		67					67	
	8th Cross L=98/0.45=218 Nos		218					218	
	8th Subcross LHS L=30/0.45=67 Nos		67					67	
	7th Sub Cross L=235/0.45=522 Nos		522					522	
	6th C Cross L=84.60/0.45=188 Nos		188					188	
	6th E Sub Cross (3) L=167.30/0.45=372 Nos		372					372	
	6th E Cross L=113.20/0.45=252 Nos		252					252	
	6th E Sub Cross (1) L=74/0.45=165 Nos		165					165	
	6th E Sub Cross (2) L=47.60/0.45=106 Nos		106					106	

AE

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	 End	Avg. Width (m)	Depth (m)	Qty	Remarks
	Aishwarya Bakery Road 5th Cross L=42.20/0.45=94 Nos	94						94	
	20th Cross (Mariamma Temple at Dead End) L=129.00/0.45=287 Nos	287						287	
Kaveri Layout									
	2nd Main L=183.40/0.45=408 Nos	408						408	
Nanjundeshwara Layout Opposite MR Enterprises- Balaji Layout									
	1st Main L=188.30/0.45=418 Nos	418						418	
	1st Cross L=115/0.45=256 Nos	256						256	
	2nd Main L=188.50/0.45=419 Nos	419						419	
	2nd Sub Cross L=56.80/0.45=126 Nos	126						126	
	3rd Main L=190.60/0.45=424 Nos	424						424	
Aditya Nagar									
	9th Main 5th B Cross L=78.60/0.45=175 Nos	175						175	
	9th Main 6th B Cross L=76.80/0.45=171 Nos	171						171	
	9th Main 7th B Cross L=84.80/0.45=188 Nos	188						188	
	9th Main 8th B Cross L=88.00/0.45=196 Nos	196						196	
	9th Main 9th A Cross L=164.20/0.45=365 Nos	365						365	
	9th Main 9th B Cross L=70.00/0.45=156 Nos	156						156	
	9th Main L=120.80/0.45=268 Nos	268						268	
	9th Main 10th Cross L=192.90/0.45=429 Nos	429						429	

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
Masjid Sorrounding Areas									
	Masjid Right Side Road L=66.40/0.45=148 Nos	148						148	
	Road Adjacent to RHS Road of Masjid L=44.60/0.45=99 Nos	99						99	
	Masjid Left Side Road L=363.60/0.45=808 Nos	808						808	
	Mariamma Temple Beside Road L=124/0.45=276 Nos	276						276	
	2nd Main Road L=125.20/0.45=278 Nos	278						278	
	Mubarak Store Beside Road L=50.50/0.45=112 Nos	112						112	
	Mubarak Store Opposite Side L=151.20/0.45=336 Nos	336						336	
	Drain Parallel to Cross Road at Ch: 33.5 Culvert of 2nd Main Road L=180.00/0.45=336 Nos	400						400	
							Total quantity	8923	
							Qty as per Agreement	7786.67	
							Qty Paid previously	0	
							Qty to be paid in this bill	7787	Nos

SRI SAI CONSTRUCTIONS SSC Bangalore

Contractor representative

M/S. NANDI CONSULTANTS SHIMOGA

Consultant representative

Assistant Engineer

Assistant Executive Engineer

BBMP

BRUHAT BANGALORE MAHANAGAR PALIKE

PRE MEASUREMENT SHEETS

FIRST & PART BILL

IMPROVEMENTS TO ROADS, DRAINS AND OTHER DEVELOPMENTAL WORKS

PACKAGE - 08

Name of Work: Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward no- 03 of Yelahanka New town Sub division. (PACKAGE NO-08).

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First and Part Bill

Item No.	2
Item Name	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications.

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width (m)	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							4861.53			
							BOQ Qty	6542.10			
							Qty Paid previously	0.00			
							Qty to be paid in this bill	4861.53	Cum	217.43	1057042

SRI SAI CONSTRUCTIONS SSC Bangalore
Contractor representative

M/s. NANDI CONSULTANTS SHIMOGA
Consultant representative

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First & Part Bill

Item No. 2 — 23/2/22, 28/2/22, 5/3/22

Item Name: Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications.

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Part								
	Ward No -03								
	CC Drain								
	Bettahalli Layout								
	9th Main Road LHS	1	15.50			1.10	1.20	20.46	
		1	30.00			1.10	1.20	39.60	
		1	12.30			1.10	1.20	16.24	
	9th Sub Cross LHS	1	30.00			1.20	1.00	36.00	
	8th Cross	2	30.00			1.10	1.00	66.00	
		2	18.20			1.10	1.00	40.04	
		1	30.00			1.10	1.00	33.00	
		1	11.60			1.10	1.00	12.76	
	8th Sub Cross LHS	1	30.00			1.20	1.00	36.00	
	7th Sub Cross	2	30.00			1.10	1.00	66.00	
		2	24.80			1.10	1.00	54.56	
		2	30.00			1.10	1.00	66.00	
		2	30.00			1.10	1.00	66.00	c&k
		2	2.70			1.10	1.00	5.94	
	6th C Cross	1	30.00			1.10	1.00	33.00	
		1	10.60			1.10	1.00	11.66	
		2	22.00			1.10	1.00	48.40	
	6th E Sub Cross(3)	2	21.80			1.10	1.00	47.96	
		1	30.00			1.10	1.00	33.00	
		1	30.00			1.10	1.00	33.00	
		1	9.60			1.10	1.00	10.56	
		1	30.00			1.10	1.00	33.00	
		1	24.10			1.10	1.00	26.51	
	6th E Cross	2	30.00			1.10	1.00	66.00	
		2	19.20			1.10	1.00	42.24	
		1	14.80			1.10	1.00	16.28	
	6th E Sub Cross(1)	2	30.00			1.10	1.00	66.00	
		2	7.00			1.10	1.00	15.40	
	6th E Sub Cross(2)	1	30.00			1.10	1.00	33.00	
		1	17.60			1.10	1.00	19.36	

Rajashekhar Patil

				(m)	Start	End	Width (m)	(m)	Qty	Remarks
	Aishwarya Bakery Road 5th Cross		1	30.00			1.10	1.00	33.00	
	20th Cross (Mariamma Temple at dead end)		1	12.20			1.10	1.00	13.42	
			1	30.00			1.10	1.00	33.00	
			1	30.00			1.10	1.00	33.00	
			1	30.00			1.10	1.00	33.00	
			1	30.00			1.10	1.00	33.00	
			1	30.00			1.10	1.00	33.00	
			1	9.00			1.10	1.00	9.90	
Kaveri Layout										
	2nd Main		2	30.00			1.10	1.00	66.00	
			2	30.00			1.10	1.00	66.00	
			2	1.80			1.10	1.00	3.96	
			1	30.00			1.10	1.00	33.00	
			1	29.80			1.10	1.00	32.78	
Nanjundeshwara Layout Opposite MR Enterpises-Balaji Layout										
	1st Main		2	30.00			1.10	1.00	66.00	
			2	30.00			1.10	1.00	66.00	
			2	18.30			1.10	1.00	40.26	
			1	30.00			1.10	1.00	33.00	
			1	1.70			1.10	1.00	1.87	
	1st Cross		2	21.30			1.10	1.00	46.86	
			2	30.00			1.10	1.00	66.00	
			2	6.20			1.10	1.00	13.64	
	2nd Main		1	30.00			1.10	1.00	33.00	
			1	5.80			1.10	1.00	6.38	
			1	30.00			1.10	1.00	33.00	
			1	21.10			1.10	1.00	23.21	
			1	30.00			1.10	1.00	33.00	
			1	30.00			1.10	1.00	33.00	
			1	30.00			1.10	1.00	33.00	
			1	11.60			1.10	1.00	12.76	
	2nd Sub Cross		2	28.40			1.10	1.00	62.48	
	3rd Main		2	30.00			1.10	1.00	66.00	
			2	30.00			1.10	1.00	66.00	
			2	30.00			1.10	1.00	66.00	
			2	5.30			1.10	1.00	11.66	
Aditya Nagar										
	9th Main 5th B Cross		2	30.00			1.10	1.00	66.00	
			2	9.30			1.10	1.00	20.46	
	9th Main 6th B Cross		2	30.00			1.10	1.00	66.00	
			2	8.40			1.10	1.00	18.48	
	9th Main 7th B Cross		2	30.00			1.10	1.00	66.00	
			2	12.40			1.10	1.00	27.28	
	9th Main 8th B Cross		2	30.00			1.10	1.00	66.00	
			2	14.00			1.10	1.00	30.80	
	9th Main 9th A Cross		2	30.00			1.10	1.20	79.20	
			2	30.00			1.10	1.20	79.20	
			2	22.10			1.10	1.20	58.34	
	9th Main 9th B Cross		2	30.00			1.10	1.00	66.00	
			2	5.00			1.10	1.00	11.00	

New Culverts			(m)	Start	End	Width (m)	(m)	Qty	Remarks
Bettahalli Layout									
	8th Cross @ Ch: 48.2	1	5.80			1.50	1.00	8.70	
	7th Cross	1	7.30			1.50	1.00	10.95	
	7th Sub Cross@ 37.7	1	7.70			1.50	1.00	11.55	
	7th Sub Cross@ 62.5	1	6.50			1.50	1.00	9.75	
	6th C Cross @ 40.6	2	7.50			1.50	1.00	22.50	
	6th C Cross @ 70.1	1	4.00			1.50	1.00	6.00	
	6thESubCross(3)@21.8	1	5.50			1.50	1.00	8.25	
	6thESubCross(3)@96.9	1	5.60			1.50	1.00	8.40	
	6thESubCross(1)@37.0	1	4.50			1.50	1.00	6.75	
	Masjid Road@30.9	1	4.70			1.50	1.00	7.05	
Kaveri Layout									
	2nd Main @ Ch: 61.8	1	8.30			1.50	1.00	12.45	
Aditya Nagar									
	9th Main 5th B Cross	1	7.60			1.50	1.00	11.40	
	9th Main 6th B Cross	1	6.90			1.50	1.00	10.35	
	9th Main 7th B Cross	1	7.00			1.50	1.00	10.50	
	9th Main 8th B Cross	1	7.60			1.50	1.00	11.40	
	9th Main 9th A Cross	1	7.20			1.50	1.00	10.80	
	9th Main 9th B Cross	1	7.50			1.50	1.00	11.25	
	9th Main 10th Cross	1	8.40			1.50	1.00	12.60	
	9th Main 10th Cross Center	1	6.20			1.50	1.00	9.30	
Balaji Layout									
	3rd Cross Main	1	7.60			1.50	1.00	11.40	
Masjid Sorrounding Areas									
	Masjid Left Side Road	1	4.80			1.50	1.00	7.20	
	2nd Main Road Cross Culvert @ Ch: 32.00	1	5.90			1.50	1.00	8.85	
	2nd Main Road @ Ch: 33.5	1	8.40			1.50	1.00	12.60	
	Ch:0.00 of Mubarak Store LHS	1	4.00			1.50	1.00	6.00	
	Ch:24.0of Mubarak Store RHS	1	5.50			1.50	1.00	8.25	
							Total quantity	**4861.53**	
							Qty as per Agreement	**6542.10**	
							Qty Paid previously	**0.00**	
							Qty to be paid in this bill	**4861.53**	**Cum**

SRI SAI CONSTRUCTIONS SSC

Contractor's representative

M/s NANDI CONSULTANTS

Consultant representative

Assistant Engineer

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First and Part Bill

Item No.	3										
Item Name	Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications										
Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width (m)	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							715.54			
							BOQ Qty	916.52			
							Qty Paid previously	0.00			
							Qty to be paid in this bill	715.54	Cum	5675.99	4061384

SRI SAI CONSTRUCTIONS SSC Bangalore
Contractor representative

M/S MANU CONSULTANTS HASSAN
Consultant representative

Assistant Engineer

Assistant Executive Engineer

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First & Part Bill

Item No. 3 — 10/3/22, 14/3/22, 19/3/22

Item Name: Providing and laying in position plain cement concrete of Mix 1:4:8 with OPC @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, including cost of all materials, labour, HOM curing complete as per specifications

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Part								
	Ward No -03								
	Bed								
	Bettahalli Layout								
	9th Main Road LHS	1	15.50			1.10	0.15	2.56	
		1	30.00			1.10	0.15	4.95	
		1	12.30			1.10	0.15	2.03	
	9th Sub Cross LHS	1	30.00			1.20	0.15	5.40	
	8th Cross	2	30.00			1.10	0.15	9.90	
		2	18.20			1.10	0.15	6.01	
		1	30.00			1.10	0.15	4.95	
		1	11.60			1.10	0.15	1.91	
	8th Sub Cross LHS	1	30.00			1.20	0.15	5.40	
	7th Sub Cross	2	30.00			1.10	0.15	9.90	
		2	24.80			1.10	0.15	8.18	
		2	30.00			1.10	0.15	9.90	
		2	30.00			1.10	0.15	9.90	
		2	2.70			1.10	0.15	0.89	
	6th C Cross	1	30.00			1.10	0.15	4.95	
		1	10.60			1.10	0.15	1.75	
		2	22.00			1.10	0.15	7.26	
	6th E Sub Cross(3)	2	21.80			1.10	0.15	7.19	
		1	30.00			1.10	0.15	4.95	
		1	30.00			1.10	0.15	4.95	
		1	9.60			1.10	0.15	1.58	
		1	30.00			1.10	0.15	4.95	
		1	24.10			1.10	0.15	3.98	
	6th E Cross	2	30.00			1.10	0.15	9.90	
		2	19.20			1.10	0.15	6.34	
		1	14.80			1.10	0.15	2.44	
	6th E Sub Cross(1)	2	30.00			1.10	0.15	9.90	
		2	7.00			1.10	0.15	2.31	
	6th E Sub Cross(2)	1	30.00			1.10	0.15	4.95	
		1	17.60			1.10	0.15	2.90	

AE

			(m)	Start	End	Width (m)	Depth (m)	Qty	Remarks
							Total quantity	715.54	
							Qty as per Agreement	916.52	
							Qty Paid previously	0.00	
							Qty to be paid in this bill	715.54	Cum

SRI SAI CONSTRUCTIONS SSC Bangalore
Contractor representative

M/s. NANDI CONSULTANTS
Consultant representative

Assistant Engineer

Assistant Engineer
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First and Part Bill

Item No.	4
Item Name	Providing TMT Bars Fe 500 steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per disign (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification. MORTH Specification No.1600 & 2200

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width (m)	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							99.08			
							BOQ Qty	110.87			
							Qty Paid previously	0.00			
							Qty to be paid in this bill	99.08	Tonne	80948.07	8020333

SRI SAI CONSTRUCTIONS SSC Bangalore

Contractor's Representative

M/s NANDI CONSULTANTS

Consultant representative

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯ ನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-೬೫

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First & Part Bill

Item No.	4	22/3/22, 25/3/22, 29/3/22
Item Name	Providing TMT Bars Fe 500 steel reinforcement for R.C.C. work including straightening, cutting, bending, hooking, placing in position, lapping and/or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per disign (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM complete as per specification. MORTH Specification No.1600 & 2200	

Pre Measurements recorded on

Sl No.

	Dia of bar in mm	Side	Spacing of bar	Nos	Length of bar in Mtr	Total length of bar in Mtr	Type of Bar	Standard weight per Mtr in Kgs	Qty Weight of steel in Kgs	Remarks
				RA Bill 1st & Part						
				Ward No. 03						
Bettahalli Layout										
				9th Main Road LHS						
	10	1	200mm c/c	78.00	2.80	218.40	Main Bar	0.617	134.75	
	8	1	150mm c/c	20.00	15.50	310.00	Distribution bar	0.395	122.45	
	10	1	200mm c/c	212.00	2.80	593.60	Main Bar	0.617	366.25	
	8	1	150mm c/c	20.00	42.30	846.00	Distribution bar	0.395	334.17	
				9th Sub Cross LHS						
	10	1	200mm c/c	150.00	2.50	375.00	Main Bar	0.617	231.38	
	8	1	150mm c/c	18.00	30.00	540.00	Distribution bar	0.395	213.30	
				8th Cross						
	10	2	200mm c/c	241.00	2.50	602.50	Main Bar	0.617	743.49	
	8	2	150mm c/c	18.00	48.20	867.60	Distribution bar	0.395	685.40	
	10	1	200mm c/c	208.00	2.50	520.00	Main Bar	0.617	320.84	
	8	1	150mm c/c	18.00	41.60	748.80	Distribution bar	0.395	295.78	
				8th Sub Cross LHS						
	10	1	200mm c/c	150.00	2.50	375.00	Main Bar	0.617	231.38	
	8	1	150mm c/c	18.00	30.00	540.00	Distribution bar	0.395	213.30	
				7th Sub Cross						
	10	2	200mm c/c	274.00	2.50	685.00	Main Bar	0.617	845.29	
	8	2	150mm c/c	18.00	54.80	986.40	Distribution bar	0.395	779.26	
	10	2	200mm c/c	314.00	2.50	785.00	Main Bar	0.617	968.69	
	8	2	150mm c/c	18.00	62.70	1128.60	Distribution bar	0.395	891.59	
				6th C Cross						

	Dia of bar in mm	Side	Spacing of bar	Nos	Length of bar in Mtr	Total length of bar in Mtr	Type of Bar	Standard weight per Mtr in Kgs	Qty Weight of steel in Kgs	Remarks
								Total Qty	99.08	MT
								Qty as per Agreement	110.87	MT
								Qty Paid previously	0.00	MT
								Qty to be paid in this bill	99.08	MT

SAI CONSTRUCTIONS SSC Bangalore
Contractor representative

M/s RAMDEV ENGINEERING CONSULTANTS
Consultant representative

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಡಿ.ಎ, ಬೆಂಗಳೂರು-೫೯

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Final Measurement Sheet

First and Part Bill

Item No.	5
Item Name	Providing and laying plain/reinforced cement concrete for side drains Wall & bottom thickness 15cm using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc., complete excluding cost of steel as per MORTH specification No. 1500,1700, 2200. including cost of materials, labour, HOM complete as per specifications.

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width (m)	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							1461.04			
							BOQ Qty	1825.45			
							Qty Paid previously	0.00			
							Qty to be paid in this bill	1461.04	Cum	7497.22	10953731

SRI SAI CONSTRUCTIONS SSC Bangalore
Contractor representative

M/s NANDI CONSULTANTS
Consultant representative

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಇಂಜಿನಿಯರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬ.ಜ.ಎ.ಪಾ. ಬೆಂಗಳೂರು-106

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First & Part Bill

Item No. 5 — 31/3/22, 13/4/22, 25/4/22

Item Name: Providing and laying plain/reinforced cement concrete for side drains Wall & bottom thickness 15cm using M20 nominal mix concrete with OPC at 300 kgs. with 20mm and down size granite metal coarse aggregates at 0.69 cum and fine aggregates at 0.43 cum machine mixed, well compacted for walls and bottom including centering, shuttering, cost of materials, HOM of machinery, curing etc , complete excluding cost of steel as per MORTH specification No. 1500,1700, 2200. including cost of materials, labour, HOM complete as per specifications.

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Part								
	Ward No -03								
	Drain Raft								
	Bettahalli Layout								
	9th Main Road LHS	1	15.50			0.90	0.15	2.09	
		1	30.00			0.90	0.15	4.05	
		1	12.30			0.90	0.15	1.66	
	9th Sub Cross LHS	1	30.00			0.90	0.15	4.05	
	8th Cross	2	30.00			0.90	0.15	8.10	
		2	18.20			0.90	0.15	4.91	
		1	30.00			0.90	0.15	4.05	
		1	11.60			0.90	0.15	1.57	
	8th Sub Cross LHS	1	30.00			0.90	0.15	4.05	
	7th Sub Cross	2	30.00			0.90	0.15	8.10	
		2	24.60			0.90	0.15	6.70	
		2	30.00			0.90	0.15	8.10	
		2	30.00			0.90	0.15	8.10	
		2	2.70			0.90	0.15	0.73	
	6th C Cross	1	30.00			0.90	0.15	4.05	
		1	10.60			0.90	0.15	1.43	
		2	22.00			0.90	0.15	5.94	
	6th E Sub Cross(3)	2	21.80			0.90	0.15	5.89	
		1	30.00			0.90	0.15	4.05	
		1	30.00			0.90	0.15	4.05	
		1	9.60			0.90	0.15	1.30	
		1	30.00			0.90	0.15	4.05	
		1	24.10			0.90	0.15	3.25	
	6th E Cross	2	30.00			0.90	0.15	8.10	
		2	19.20			0.90	0.15	5.18	
		1	14.80			0.90	0.15	2.00	
	6th E Sub Cross(1)	2	30.00			0.90	0.15	8.10	
		2	7.00			0.90	0.15	1.89	
	6th E Sub Cross(2)	1	30.00			0.90	0.15	4.05	
		1	17.60			0.90	0.15	2.38	

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Sl No.	CHAINAGE		No	Length (m)	Width (m)		Avg. Width (m)	Depth (m)	Qty	Remarks
	Land Mark				Start	End				
								Total quantity	1461.04	
								Qty as per Agreement	1825.45	
								Qty Paid previously	0.00	
								Qty to be paid in this bill	1461.04	Cum

SRI SAI CONSTRUCTIONS SSC Sangareddy

Contractor representative

Assistant Engineer

M/s. NANDI CONSULTANTS

Consultant representative

Executive Engineer

ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಜಿ.ಪಂ.ಗಂ. ಬೆಂಗಳೂರು-106

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First and Part Bill

Item No.	8	
Item Name	Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal Coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost ofall materials, labour, HOM curing complete as per specifications.	

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width (m)	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							70.08			
							BOQ Qty	70.08			
							Qty Paid previously	0.00			
							Qty to be paid in this bill	70.08	Cum	6089.86	426777

SRI SAI CONSTRUCTIONS SSC Bangalore
Contractor representative

M/s NANDI CONSULTANTS
Consultant representative

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪವಿಭಾಗ ನಂ.3
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106
Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First & Part Bill

Item No. 8 — 26/4/22, 27/4/22, 30/4/22

Item Name: Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal Coarse aggregates @ 0.878 cum and fine aggregtes @ 0.53cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills, including cost ofall materials, labour, HOM curing complete as per specifications.

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Part								
	Ward No -03								
	Kerb Bed								
	Bettahalli Layout								
	9th Main Road LHS	1	15.50			0.20	0.10	0.31	
		1	30.00			0.20	0.10	0.60	
		1	12.30			0.20	0.10	0.25	
	9th Sub Cross LHS	1	30.00			0.20	0.10	0.60	
	8th Cross	2	30.00			0.20	0.10	1.20	
		2	18.20			0.20	0.10	0.73	
		1	30.00			0.20	0.10	0.60	
		1	11.60			0.20	0.10	0.23	
	8th Sub Cross LHS	1	30.00			0.20	0.10	0.60	
	7th Sub Cross	2	30.00			0.20	0.10	1.20	
		2	24.80			0.20	0.10	0.99	
		2	30.00			0.20	0.10	1.20	
		2	30.00			0.20	0.10	1.20	
		2	2.70			0.20	0.10	0.11	
	6th C Cross	1	30.00			0.20	0.10	0.60	
		1	10.60			0.20	0.10	0.21	
		1	22.00			0.20	0.10	0.88	
	6th E Sub Cross(3)	1	21.80			0.20	0.10	0.87	
		1	30.00			0.20	0.10	0.60	
		1	30.00			0.20	0.10	0.60	
		1	9.60			0.20	0.10	0.19	
		1	30.00			0.20	0.10	0.60	
		1	24.10			0.20	0.10	0.48	
	6th E Cross	2	30.00			0.20	0.10	1.20	
		2	19.20			0.20	0.10	0.77	
		1	14.80			0.20	0.10	0.30	
	6th E Sub Cross(1)	2	30.00			0.20	0.10	1.20	
		2	7.00			0.20	0.10	0.28	
	6th E Sub Cross(2)	1	30.00			0.20	0.10	0.60	
		1	17.60			0.20	0.10	0.35	

Sl No.	CHAINAGE	No	Length (m)	Width (m)		Avg. Width (m)	Depth (m)	Qty	Remarks
	Land Mark			Start	End				
							Total quantity	82.00	
							Qty as per Agreement	70.08	
							Qty Paid previously	0.00	
							Qty to be paid in this bill	70.08	Cum

SRI SAI CONSTRUCTIONS SSC Bangalore

Contractor representative

Assistant Engineer

M/S. NANDI CONSULTANTS SHIMOGA

Consultant representative

Assistant Executive Engineer

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-106

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First and Part Bill

Item No	11
Item Name	Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by mechanical means attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM complete as per specifications. MORTH I Chapter 3

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg Width (m)	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							2101.75			
							BOQ Qty	2602.00			
							Qty Paid previously	0.00			
							Qty to be paid in this bill	2101.75	Sqm	41.75	87748

SRI SAI CONSTRUCTIONS Bangalore
Contractor representative

M/s SHIVOM CONSULTANTS
Consultant representative

Assistant Engineer

Assistant Executive Engineer
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ.
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬೆಂಗಳೂರು-10

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First & Part Bill

Item No. 11 30/4/22, 2/5/22, 4/5/22

Item Name: Scarifying bituminous course 50mm to 75mm thick along with premix carpet / surface dressing by mechanical means attached with scarifier without disturbing the base and stacking the debris including cost of all labour charges, HOM complete as per specifications. MORTH I Chapter 3

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Part								
	Ward No -03								
BC Road									
Bettahalli Layout									
	7th Sub Cross		1	30.00	6.00	5.90	5.95		178.50
			1	30.00	5.90	6.00	5.95		178.50
			1	1.90	6.00	6.00	6.00		11.40
			1	30.00	4.50	4.50	4.50		135.00
			1	2.70	4.50	4.50	4.50		12.15
	6th C Cross		1	26.00	4.50	4.50	4.50		117.00
	Aishwarya Bakery road 5th Cross		1	30.00	5.10	5.30	5.20		156.00
			1	30.00	5.30	5.30	5.30		159.00
			1	2.00	5.30	5.40	5.35		10.70
	Aishwarya Bakery road 6th Cross		1	30.00	5.50	4.80	5.15		154.50
			1	30.00	4.80	5.10	4.95		148.50
			1	0.30	5.10	5.10	5.10		1.53

AE

Sl No.	CHAINAGE		No	Length (m)	Width (m)		Avg. Width (m)	Depth (m)	Qty	Remarks
	Land Mark				Start	End				
AMS Extension										
	Al Haj Syed Yakhub Sab Layout		1	30.00	6.40	6.40	6.40		192.00	
			1	30.00	6.40	6.40	6.40		192.00	
			1	30.00	6.40	6.70	6.55		196.50	
			1	30.00	6.70	6.80	6.75		202.50	
			1	8.23	6.80	6.80	6.80		55.97	
								Total quantity	**2101.75**	
								Qty as per Agreement	**2602.00**	
								Qty Paid previously	**0.00**	
								Qty to be paid in this bill	**2101.75**	**Sqm**

HI SAI CONSTRUCTIONS SSC Bangalore

Contractor representative

M/s. NANDI CONSULTANTS SHIMOGA

Consultant representative

Assistant Engineer

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First & Part Bill

Item No.	12								
Item Name	Leading charges for Scarified quantity								
Sl No	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Part								
	Ward No -03								
	Total quantity of Scarification							**2101.75**	
	Lead for 8 Km = Scarification Qty x 0.08							**168.14**	
	Qty as per Agreement							**208.16**	
	Qty Paid previously							**0.00**	
	Qty to be paid in this bill							**168.14**	**Cum**

SRI SAI CONSTRUCTIONS SSC Bangalore

Contractor representative

Assistant Engineer

Consultant representative

Assistant Executive Engineer

ಸ.ಸ.ಎಂ.ಪ. ಬೆಂಗಳೂರು-106

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First and Part Bill

Item No.	13										
Item Name	Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete,- wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. i) Lime /Cement Concrete. I. By Manual Means: A. Lime Concrete, cement concrete grade M-10 and below. MORTH Specification No. 202										
Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width (m)	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							203.10			
							BOQ Qty	203.10			
							Qty Paid previously	0.00			
							Qty to be paid in this bill	203.10	Cum	486.05	98715

SRI SAI CONSTRUCTIONS Bangalore
Contractor representative

Consultant representative

Assistant Engineer

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First & Part Bill

Item No. 13 — 7/5/22, 12/5/22

Item Name: Dismantling of existing structures like culverts, bridges, retaining walls and other structure comprising of masonry, cement concrete,-wood work, steel work, including T&P and scaffolding wherever necessary, sorting the dismantled material, disposal of unserviceable material and stacking the serviceable material with all lifts complete as per specifications. i) Lime /Cement Concrete. I. By Manual Means: A. Lime Concrete, cement concrete grade M-10 and below. MORTH Specification No. 202

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Part								
	Ward No -03								
CC Road									
Aditya Nagar									
	2nd B Cross	1	27.00	3.80	3.70	3.75	0.15	15.19	
	3rd Cross	1	28.30	3.70	3.90	3.80	0.15	16.13	
	4th Cross	1	30.00	4.50	4.50	4.50	0.15	20.25	
		1	24.40	4.50	4.50	4.50	0.15	16.47	
	5th Cross	1	30.00	4.30	4.50	4.40	0.15	19.80	
		1	5.80	4.50	4.50	4.50	0.15	3.92	
	6th Cross	1	30.00	5.30	5.30	5.30	0.15	23.85	
		1	1.20	5.30	5.30	5.30	0.15	0.95	
	7th Cross	1	30.00	4.00	4.00	4.00	0.15	18.00	
		1	5.10	4.00	4.00	4.00	0.15	3.06	
	8th Cross	1	24.50	6.90	6.90	6.90	0.15	25.36	
Bettahalli Layout									
	Masjid Right Side Road	1	30.00	3.40	3.60	3.50	0.15	15.75	
AMS Extension									
	8th A Main Road	1	30.00	3.20	3.60	3.40	0.15	15.30	
		1	16.57	3.60	3.70	3.65	0.15	9.07	
							Total quantity	203.10	
							Qty as per Agreement	203.10	
							Qty Paid previously	0.00	
							Qty to be paid in this bill	203.10	Cum

SRI SAI CONSTRUCTIONS SSC Bangalore

Contractor representative

M/s. NANDI CONSULTANTS

Consultant representative

Assistant Engineer

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First and Part Bill

Item No.	14
Item Name	Excavation for roadwork in all types of soil by mechanical means including cutting and loading to tippers, trimming bottom and side slopes, in accordance with requirements of lines, grades and cross sections, and transportation with a lead of 1.00 km and complete as per specifications.

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width (m)	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							2433.95			
							BOQ Qty	8651.52			
							Qty Paid previously	0.00			
							Qty to be paid in this bill	2433.95	Cum	64.58	157184

SRI SAI CONSTRUCTIONS SSC Bangalore

Contractor representative

M/s. NANDI CONSULTANTS BANGALORE

Consultant representative

Assistant Engineer

Assistant Executive Engineer

Bruhat Bangalore Mahanagara

Improvements of roads at MS Palya, Yelahanka New town Sub division

T-03/W.O/114/2021 dated

Pre Measurements

First &

...oss (3)		1	29.30	3.60	3.60	3.60	0.30	30.77
		1	30.00	3.40	3.60	3.60	0.30	31.50
...ght Side Road		1	30.00	3.60	3.60	3.60	0.30	32.40
		1	6.40	3.60	3.60	3.60	0.30	6.91
...adjacent to RHS		1	30.00	3.40	3.40	3.40	0.30	30.60
...asjid		1	14.60	3.40	3.40	3.40	0.30	14.89
		1	30.00	6.00	6.00	6.00	0.30	54.00
...amma Temple		1	30.00	6.00	3.50	4.75	0.30	42.75
...ad		1	30.00	3.50	3.80	3.65	0.30	32.85
		1	25.00	3.80	6.20	5.00	0.30	37.50

Sl No.	CHAINAGE		No	Length (m)	Width (m)		Avg. Width (m)	Depth (m)	Qty	Remarks
	Land Mark				Start	End				
AMS Extension										
	7th A Main Road		1	30.00	3.20	3.20	3.20	0.30	28.80	
			1	23.40	3.20	3.20	3.20	0.30	22.46	
	8th A Main Road		1	30.00	3.20	3.60	3.40	0.30	30.60	
			1	17.10	3.60	3.70	3.65	0.30	18.72	
								Total quantity	2433.95	
								Qty as per Agreement	8651.52	
								Qty Paid previously	0.00	
								Qty to be paid in this bill	2433.95	Cum

Contractor representative

Consultant representative

Assistant Engineer

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First and Part Bill

Item No.	15
Item Name	Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications. MORTH / Chapter 3 (I No-19.64,P No-147)

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width (m)	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							8113.17			
							BOQ Qty	28838.40			
							Qty Paid previously	0.00			
							Qty to be paid in this bill	8113.17	Sqm	6.42	52087

Contractor representative

Consultant representative

Assistant Engineer

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First & Part Bill

Item No 15 — 18/5/22, 19/5/22

Item Name: Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including cost of all labour, HOM of machinery complete as per specifications. MORTH / Chapter 3 (I No-19.64,P No-147)

Sl No	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Part								
	Ward No -03								
BC Road									
Bettahalli Layout									
	7th Sub Cross		1	30.00	6.00	5.90	5.95		178.50
			1	30.00	5.90	6.00	5.95		178.50
			1	1.90	6.00	6.00	6.00		11.40
			1	30.00	4.50	4.50	4.50		135.00
			1	2.70	4.50	4.50	4.50		12.15
	6th C Cross		1	26.00	4.50	4.50	4.50		117.00
	Aishwarya Bakery road 5th Cross		1	30.00	5.10	5.30	5.20		156.00
			1	30.00	5.30	5.30	5.30		159.00
			1	2.00	5.30	5.40	5.35		10.70
	Aishwarya Bakery road 6th Cross		1	30.00	5.50	4.80	5.15		154.50
			1	30.00	4.80	5.10	4.95		148.50
			1	0.30	5.10	5.10	5.10		1.53
Aditya Nagar									
	9th Main Road 10th Cross		1	30.00	5.80	5.80	5.80		174.00
			1	26.00	5.80	5.80	5.80		150.80
			1	30.00	9.70	9.70	9.70		291.00
			1	30.00	9.70	9.70	9.70		291.00
			1	30.00	9.70	9.70	9.70		291.00
			1	24.80	9.70	9.70	9.70		240.56
AMS Extension									
	Al Haj Syed Yakhub Sab Layout		1	30.00	6.40	6.40	6.40		192.00
			1	30.00	6.40	6.40	6.40		192.00
			1	30.00	6.40	6.70	6.55		196.50
			1	30.00	6.70	6.80	6.75		202.50
			1	8.60	6.80	6.80	6.80		58.48

AE

Sl No.	CHAINAGE	No	Length (m)	Width (m)		Avg. Width (m)	Depth (m)	Qty	Remarks
	Land Mark			Start	End				
AMS Extension									
	7th A Main Road	1	30.00	3.20	3.20	3.20		96.00	
		1	23.40	3.20	3.20	3.20		74.88	
	8th A Main Road	1	30.00	3.20	3.60	3.40		102.00	
		1	17.10	3.60	3.70	3.65		62.42	
							Total quantity	**8113.17**	
							Qty as per Agreement	**28838.40**	
							Qty Paid previously	**0.00**	
							Qty to be paid in this bill	**8113.17**	Sqm

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರ
ಅಭಿಯಂತರ ಗುತ್ತಿಗೆದಾರರ ಸಹಿಯೊಂದಿಗೆ
ಪ.ಪಂ.ಅ. ಬೆಂಗಳೂರು-೫೬

SRI SAI CONSTRUCTIONS SSC Bangalore

Contractor representative

M/S NANDI CONSULTANTS SHIMOGA

Consultant representative

Assistant Engineer

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First and Part Bill

Item No.	16
Item Name	Providing and Constructing dry lean cement concrete mix CC 1:5.10 base with OPC 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @0.58cum over a prepared sub-base, coarse and fine aggregate conforming to IS: 383-2016,aggregate cement ratio not to exceed 15:1, Aggregate gradation after blending to be as per Table 600-1 .optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications. Clause 601 of MORTH V Revision and IS 456 Table-5 do- with OPC at 150 kg/cum and coarse aggregate 0.86cum, fine aggregate 0.58cum using Concrete Batch mix Plant at 75 cum/hr capacity with fixed form paver.

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg Width (m)	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							685.58			
							BOQ Qty	671.55			
							Qty Paid previously	0.00			
							Qty to be paid in this bill	671.55	Cum	4101.90	2754631

SRI CONSTRUCTIONS 530 Bangalore

Contractor representative

M/S MANDI CONSULTANTS

Consultant representative

Assistant Engineer

Assistant Executive Engineer.

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First & Part Bill

Item No. 16 — 20/5/22, 23/5/22, 25/5/22

Item Name: Providing and Constructing dry lean cement concrete mix CC 1:5:10 base with OPC 25mm and down size graded granite metal coarse aggregate at 0.86cum and fine aggregates @0.58cum over a prepared sub-base, coarse and fine aggregate conforming to IS: 383-2016,aggregate cement ratio not to exceed 15:1, Aggregate gradation after blending to be as per Table 600-1 .optimum moisture content to be determined during trial length construction, concrete strength not to be less than 10 Mpa at 7 days, mixed in a batching plant, transported to site, laid with a paver, compacting with 8-10 tonnes vibratory roller, finishing and curing complete as per specifications. Clause 601 of MORTH V Revision and IS 456 Table-5 do- with OPC at 150 kg/cum and coarse aggregate 0.86cum, fine aggregate 0.58cum using Concrete Batch mix Plant at 75 cum/hr capacity with fixed form paver.

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Part								
	Ward No -03								
CC Road									
Aditya Nagar									
	2nd B Cross		1	27.00	3.80	3.70	3.75	0.15	15.19
	3rd Cross		1	28.30	3.70	3.90	3.80	0.15	16.13
	4th Cross		1	30.00	4.50	4.50	4.50	0.15	20.25
			1	24.40	4.50	4.50	4.50	0.15	16.47
	5th Cross		1	30.00	4.30	4.50	4.40	0.15	19.80
			1	5.80	4.50	4.50	4.50	0.15	3.92
	6th Cross		1	30.00	5.30	5.30	5.30	0.15	23.85
			1	1.20	5.30	5.30	5.30	0.15	0.95
	7th Cross		1	30.00	4.00	4.00	4.00	0.15	18.00
			1	5.10	4.00	4.00	4.00	0.15	3.06
	8th Cross		1	24.50	6.90	6.90	6.90	0.15	25.36
Nanjundeshwara Layout									
	1st Main		1	30.00	5.30	5.30	5.30	0.15	23.85
			1	30.00	5.30	5.30	5.30	0.15	23.85
			1	30.00	5.30	5.50	5.40	0.15	24.30
				20.00	5.50	5.50	5.50	0.15	16.50
				21.30	6.70	5.70	6.20	0.15	19.81
	1st Cross		1	30.00	6.00	6.00	6.00	0.15	27.00
			1	6.20	6.00	6.00	6.00	0.15	5.58
	2nd Main		1	30.00	5.10	5.10	5.10	0.15	22.95
			1	5.80	5.10	5.00	5.05	0.15	4.39
			1	30.00	5.00	5.00	5.00	0.15	22.50
			1	26.80	5.00	5.00	5.00	0.15	20.10

AE

Sl No.	CHAINAGE		No	Length (m)	Width (m)		Avg. Width (m)	Depth (m)	Qty	Remarks
	Land Mark				Start	End				
	2nd Sub Cross									
	3rd Main		1	28.40	6.00	6.10	6.05	0.15	25.77	
			1	30.00	5.50	5.50	5.50	0.15	24.75	
			1	30.00	5.50	5.50	5.50	0.15	24.75	
			1	30.00	5.50	5.50	5.50	0.15	24.75	
			1	5.30	5.50	5.50	5.50	0.15	4.37	
Bettahalli Layout										
	6th E Sub Cross (3)		1	29.30	3.50	3.50	3.50	0.15	15.38	
	Masjid Right Side Road		1	30.00	3.40	3.60	3.50	0.15	15.75	
			1	30.00	3.60	3.60	3.60	0.15	16.20	
			1	6.40	3.60	3.60	3.60	0.15	3.46	
	Road adjacent to RHS of Masjid		1	30.00	3.40	3.40	3.40	0.15	15.30	
			1	14.60	3.40	3.40	3.40	0.15	7.45	
	Mariamma Temple road		1	30.00	6.00	6.00	6.00	0.15	27.00	
			1	30.00	6.00	3.50	4.75	0.15	21.38	
			1	30.00	3.50	3.80	3.65	0.15	16.43	
			1	25.00	3.80	6.20	5.00	0.15	18.75	
AMS Extension										
	7th A Main Road		1	30.00	3.20	3.20	3.20	0.15	14.40	
			1	23.40	3.20	3.20	3.20	0.15	11.23	
	8th A Main Road		1	30.00	3.20	3.60	3.40	0.15	15.30	
			1	17.10	3.60	3.70	3.65	0.15	9.36	
								Total quantity	685.58	
								Qty as per Agreement	671.55	
								Qty Paid previously	0.00	
								Qty to be paid in this bill	671.55	Cum

Contractor representative

Consultant representative

Assistant Engineer

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Final Measurement Sheet

First and Part Bill

Item No.	17
Item Name	Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum. OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, soparation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour,hire charges of machineries,all lead & lift charges etc., complete as per specifications.

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width (m)	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							685.58			
							BOQ Qty	671.55			
							Qty Paid previously	0.00			
							Qty to be paid in this bill	671.55	Cum	5690.64	3821549

SRI SAI CONSTRUCTIONS SSC Bangalore
Contractor representative

Consultant representative

Assistant Engineer

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ಉಪನಗರ ಉಪವಿಭಾಗ,
ಬ.ಬ.ಮ.ಪ. ಬೆಂಗಳೂರು-106
Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Final Measurement Sheet

First & Part Bill

Item No. 17 — 26/5/22, 30/5/22, 1/6/22

Item Name: Constructing un-reinforced, plain cement concrete for pavements using Grade concrete M30 over a prepared base with OPC at 360 kg/cum and coarse aggregate 0.69cum, fine aggregate 0.46cum. OPC coarse aggregate at 0.69 cum, fine aggregates at 0.46 cum,Coarse and fine aggregate conforming to IS:383-2016, with Superplastizer at 3 lts conforming to IS 9103-2008. mixed in a concrete mixer of not less than 0.6 cum capacity and appropriate weigh batcher as per approved mix design, laid in approved fixed side form work (steel channel, laying and fixing of 125 micron thick polythene film, wedges, steel plates including levelling the form work as per drawing). Spreading the concrete with shovels, rackers compacted using needle, screed and plate vibrator and finished with floaters in a continuous operation including provision of contraction, expansion, construction and longitudinal joints,including groove cutting charges, joint filler, soparation membrane of impermiable plastic sheet of 125 micron, sealant primer, joint sealant, admixtures as approved, curing compound, finishing to lines and grades, textured with texturing machine, and curing including cost of all materials, labour,hire charges of machineries,all lead & lift charges etc., complete as per specifications.

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Part								
	Ward No -03								
	CC Road								
	Aditya Nagar								
	2nd B Cross		1	27.00	3.80	3.70	3.75	0.15	15.19
	3rd Cross		1	28.30	3.70	3.90	3.80	0.15	16.13
	4th Cross		1	30.00	4.50	4.50	4.50	0.15	20.25
			1	24.40	4.50	4.50	4.50	0.15	16.47
	5th Cross		1	30.00	4.30	4.50	4.40	0.15	19.80
			1	5.80	4.50	4.50	4.50	0.15	3.92
	6th Cross		1	30.00	5.30	5.30	5.30	0.15	23.85
			1	1.20	5.30	5.30	5.30	0.15	0.95
	7th Cross		1	30.00	4.00	4.00	4.00	0.15	18.00
			1	5.10	4.00	4.00	4.00	0.15	3.06
	8th Cross		1	24.50	6.90	6.90	6.90	0.15	25.36
	Nanjundeshwara Layout								
	1st Main		1	30.00	5.30	5.30	5.30	0.15	23.85
			1	30.00	5.30	5.30	5.30	0.15	23.85
			1	30.00	5.30	5.50	5.40	0.15	24.30
			1	20.00	5.50	5.50	5.50	0.15	16.50
			1	21.30	6.70	5.70	6.20	0.15	19.81
	1st Cross		1	30.00	6.00	6.00	6.00	0.15	27.00
			1	6.20	6.00	6.00	6.00	0.15	5.58
	2nd Main		1	30.00	5.10	5.10	5.10	0.15	22.95
			1	5.80	5.10	5.00	5.05	0.15	4.39
			1	30.00	5.00	5.00	5.00	0.15	22.50
			1	26.80	5.00	5.00	5.00	0.15	20.10

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	2nd Sub Cross	1	28.40	6.00	6.10	6.05	0.15	25.77	
	3rd Main	1	30.00	5.50	5.50	5.50	0.15	24.75	
		1	30.00	5.50	5.50	5.50	0.15	24.75	
		1	30.00	5.50	5.50	5.50	0.15	24.75	
		1	5.30	5.50	5.50	5.50	0.15	4.37	
Bettahalli Layout									
	6th E Sub Cross (3)	1	29.30	3.50	3.50	3.50	0.15	15.38	
	Masjid Right Side Road	1	30.00	3.40	3.60	3.50	0.15	15.75	
		1	30.00	3.60	3.60	3.60	0.15	16.20	
		1	6.40	3.60	3.60	3.60	0.15	3.46	
	Road adjacent to RHS of Masjid	1	30.00	3.40	3.40	3.40	0.15	15.30	
		1	14.60	3.40	3.40	3.40	0.15	7.45	
	Mariamma Temple road	1	30.00	6.00	6.00	6.00	0.15	27.00	
		1	30.00	6.00	3.50	4.75	0.15	21.38	
		1	30.00	3.50	3.80	3.65	0.15	16.43	
		1	25.00	3.80	6.20	5.00	0.15	18.75	
AMS Extension									
	7th A Main Road	1	30.00	3.20	3.20	3.20	0.15	14.40	
		1	23.40	3.20	3.20	3.20	0.15	11.23	
	8th A Main Road	1	30.00	3.20	3.60	3.40	0.15	15.30	
		1	17.10	3.60	3.70	3.65	0.15	9.36	
							Total quantity	685.58	
							Qty as per Agreement	671.55	
							Qty Paid previously	0.00	
							Qty to be paid in this bill	671.55	Cum

SRI SAI CONSTRUCTIONS SSC Bangalore
Contractor representative

M/S. NANDI CONSULTANTS SHIMOGA
Consultant representative

Assistant Engineer

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First and Part Bill

Item No.	18
Item Name	Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width (m)	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							**531.39**			
							BOQ Qty	**3654.21**			
							Qty Paid previously	**0.00**			
							Qty to be paid in this bill	**531.39**	**Cum**	**2014.87**	**1070688**

SAI CONSTRUCTIONS Bangalore
Contractor representative

M/s NANDI CONSULTANTS
Consultant representative

Assistant Engineer

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First & Part Bill

Item No. 18 — 4/6/22, 7/6/22, 10/6/22

Item Name: Construction of granular sub-base Grading-V as Sub-base and drainage layer by providing coarse graded crushed stone aggregates of granite/ trap/basalt material, mixing in a mechanical mix plant at OMC, Carriage of mixed material to work site, spreading in uniform layers with motor grader on prepared surface and compacting with vibratory power roller to achieve the 98 % proctor density, complete as per specifications

Sl No.	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Part								
	Ward No -03								
	BC Road								
	Bettahalli Layout								
	7th Sub Cross	1	30.00	6.00	5.90	5.95	0.15	26.78	
		1	30.00	5.90	6.00	5.95	0.15	26.78	
		1	1.90	6.00	6.00	6.00	0.15	1.71	
		1	30.00	4.50	4.50	4.50	0.15	20.25	
		1	2.70	4.50	4.50	4.50	0.15	1.82	
	6th C Cross	1	26.00	4.50	4.50	4.50	0.15	17.55	
	Aishwarya Bakery road 5th Cross	1	30.00	5.10	5.30	5.20	0.15	23.40	
		1	30.00	5.30	5.30	5.30	0.15	23.85	
		1	2.00	5.30	5.40	5.35	0.15	1.61	
	Aishwarya Bakery road 6th Cross	1	30.00	5.50	4.80	5.15	0.15	23.18	
		1	30.00	4.80	5.10	4.95	0.15	22.28	
		1	0.30	5.10	5.10	5.10	0.15	0.23	
	Aditya Nagar								
	9th Main Road 10th Cross	1	30.00	5.80	5.80	5.80	0.15	26.10	
		1	26.00	5.80	5.80	5.80	0.15	22.62	
		1	30.00	9.70	9.70	9.70	0.15	43.65	
		1	30.00	9.70	9.70	9.70	0.15	43.65	
		1	30.00	9.70	9.70	9.70	0.15	43.65	
		1	24.80	9.70	9.70	9.70	0.15	36.08	
	AMS Extension								
	Al Haj Syed Yakhub Sab Layout	1	30.00	6.40	6.40	6.40	0.15	28.80	
		1	30.00	6.40	6.40	6.40	0.15	28.80	
		1	30.00	6.40	6.70	6.55	0.15	29.48	
		1	30.00	6.70	6.80	6.75	0.15	30.38	
		1	8.60	6.80	6.80	6.80	0.15	8.77	

Sl No.	CHAINAGE		No	Length (m)	Width (m)		Avg. Width (m)	Depth (m)	Qty	Remarks
	Land Mark				Start	End				
								Total quantity	531.39	
								Qty as per Agreement	3654.21	
								Qty Paid previously	0.00	
								Qty to be paid in this bill	531.39	Cum

SAI CONSTRUCTIONS SSC Bangalore

Contractor representative

Assistant Engineer

M/s. NANDI CONSULTANTS

Consultant representative

Assistant Executive Engineer

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First and Part Bill

Item No	19
Item Name	Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406

Sl No	CHAINAGE / Land Mark	No	Length (m)	Width (m) Start(B1)	Width (m) End (B2)	Avg. Width (m)	Depth (m)	Qty	Remarks	Rate	Amount
	Vide Premeasurement Page No.							**708.52**			
							BOQ Qty	**4872.28**			
							Qty Paid previously	**0.00**			
							Qty to be paid in this bill	**708.52**	**Cum**	**2021.29**	**1432132**

Sri Sai Construction Bangalore

Contractor representative

M/s NANDI CONSULTANTS

Consultant representative

Assistant Engineer

Assistant Executive Engineer.

Bruhat Bangalore Mahanagara Palike (BBMP)

Name of Work:- Restoration and Improvements of roads at MS Palya, Aishwarya Bakery road, Giridhamanagara and surrounding areas in Ward No-03 of Yelahanka New town Sub division. (PACKAGE NO-08)

Work Order No. : BBMP/EE/YNK.D/ EPMT-08/W.O/114/2021-22 dated 16.02.2022

Estimate cost : Rs. 1000.00 Lakhs

Name of Contractor :- M/s Sri Sai Construction

Pre Measurement Sheet

First & Part Bill

Item No. 19 — 10/6/22, 14/6/22, 16/6/22

Item Name: Providing, laying, spreading and compacting cushed stone aggregates of granite / trap / basalt to wet mix macadam specifications including pre mixing the material with water at OMC in mechanical mix plant carriage of mixed materials by tipper to site, laying in uniform layers with paver in sub-base/base course on well prepared surface and compacting with vibratory roller to achieve the desired density complete as per specifications. MORTH Specification No. 406

Sl No.	CHAINAGE Land Mark	No	Length (m)	Width (m) Start	Width (m) End	Avg. Width (m)	Depth (m)	Qty	Remarks
	RA Bill 1st & Part								
	Ward No -03								
	BC Road								
	Bettahalli Layout								
	7th Sub Cross	1	30.00	6.00	5.90	5.95	0.20	35.70	
		1	30.00	5.90	6.00	5.95	0.20	35.70	
		1	1.90	6.00	6.00	6.00	0.20	2.28	
		1	30.00	4.50	4.50	4.50	0.20	27.00	
		1	2.70	4.50	4.50	4.50	0.20	2.43	
	6th C Cross	1	26.00	4.50	4.50	4.50	0.20	23.40	
	Aishwarya Bakery road 5th Cross	1	30.00	5.10	5.30	5.20	0.20	31.20	
		1	30.00	5.30	5.30	5.30	0.20	31.80	
		1	2.00	5.30	5.40	5.35	0.20	2.14	
	Aishwarya Bakery road 6th Cross	1	30.00	5.50	4.80	5.15	0.20	30.90	
		1	30.00	4.80	5.10	4.95	0.20	29.70	
		1	0.30	5.10	5.10	5.10	0.20	0.31	
	Aditya Nagar								
	9th Main Road 10th Cross	1	30.00	5.80	5.80	5.80	0.20	34.80	
		1	26.00	5.80	5.80	5.80	0.20	30.16	
		1	30.00	9.70	9.70	9.70	0.20	58.20	
		1	30.00	9.70	9.70	9.70	0.20	58.20	
		1	30.00	9.70	9.70	9.70	0.20	58.20	
		1	24.80	9.70	9.70	9.70	0.20	48.11	
	AMS Extension								
	Al Haj Syed Yakhub Sab Layout	1	30.00	6.40	6.40	6.40	0.20	38.40	
		1	30.00	6.40	6.40	6.40	0.20	38.40	
		1	30.00	6.40	6.70	6.55	0.20	39.30	
		1	30.00	6.70	6.80	6.75	0.20	40.50	
		1	8.60	6.80	6.80	6.80	0.20	11.70	

AE

Sl No.	CHAINAGE		No	Length (m)	Width (m)		Avg. Width (m)	Depth (m)	Qty	Remarks
	Land Mark				Start	End				
								Total quantity	708.52	
								Qty as per Agreement	4872.28	
								Qty Paid previously	0.00	
								Qty to be paid in this bill	708.52	Cum

Contractor representative

Assistant Engineer

Consultant representative

Assistant Executive Engineer